

Note: This document has been translated from the Japanese original for reference purposes only.  
 In the event of any discrepancy between this translated document and the Japanese original,  
 the original shall prevail.



February 27, 2026

Company name: Hokkaido Electric Power Company, Incorporated  
 Representative: Susumu SAITO, Representative Director & Chief  
 Executive Officer  
 (Securities code: 9509; TSE Prime Market, Sapporo Securities Exchange)  
 Inquiries: Arata TANIMURA, Carbon-Neutral Planning Group  
 Manager, Corporate Planning Department  
 (Telephone: +81-11-251-1111)

### Notice Concerning Changed Output and Timing of Start of Construction for Ishikariwan Shinko Power Station

Hokkaido Electric Power Company, Inc. (the “Company”) announces that today it has changed the output and the timing of the start of construction for the Ishikariwan Shinko Power Station, which was disclosed in “Notice Concerning Changed Timing of Start of Operations, etc. for Ishikariwan Shinko Power Station” issued on April 28, 2025, as follows.

#### 1. Details of changes

Changes are underlined.

(Prior to changes)

Power Station	Output (10,000 kW)	Start of Construction	Start of Operations
Ishikariwan Shinko (LNG thermal)	<u>170.82</u>		
Unit 1	56.94	August 2015	February 2019
Unit 2	<u>56.94</u>	<u>May 2027</u>	FY2030 scheduled
Unit 3	<u>56.94</u>	May 2030	FY2033 scheduled

(After changes)

Power Station	Output (10,000 kW)	Start of Construction	Start of Operations
Ishikariwan Shinko (LNG thermal)	<u>172.94</u>		
Unit 1	56.94	August 2015	February 2019
Unit 2	<u>58.00</u>	<u>August 2026</u>	FY2030 scheduled
Unit 3	<u>58.00</u>	May 2030	FY2033 scheduled

#### 2. Reasons for changes

As a result of further consideration of facility specifications for Ishikariwan Shinko Power Station Unit 2 and Unit 3, the Company decided to revise the initially planned output from 569,400 kW to 580,000 kW. In addition, based on detailed consideration of the construction process, the Company expects construction preparations to be completed earlier than planned and therefore decided to bring forward the start of construction for Unit 2 from May 2027 to August 2026.